

Project	Cossans Solar and BESS
Client	Trio Power Ltd
Document Title	Technical Appendix 7.2 Firewater Management
	Plan
Revision	Revl
Prepared by	Patrick Shields
Checked by	Stephen Donnan
Date	03/04/2025

1. Context

Gondolin Land and Water Ltd (Gondolin) has been appointed by SLR Consulting Limited on behalf of Trio Power Ltd to prepare a Firewater Management Plan (FWMP) to provide support and input to the Environmental Impact Assessment Report (EIAR) submission to support a planning application for a proposed solar farm and battery storage development at land 1.5km west of the A90 Forfar Bypass, Cossans, Angus DD8 1QY. This FWMP has been prepared as a report for planning and Technical Appendix 7.2 to Chapter 7: Hydrology and Flood Risk within the EIAR.

Gondolin Land & Water Ltd (Gondolin) have also prepared a Flood Risk and Drainage Assessment (FRDA) report¹ to accompany the planning application which should be reviewed in conjunction with this letter.

In light of the release of National Fire Chiefs Council (NFCC) guidance² for Fire Rescue Services with respect to BESS, Gondolin have prepared this Firewater Management Plan (FWMP) to demonstrate how firewater runoff volume would be controlled and managed at the site.

It is noted that new draft NFCC guidance has recently been released, however this strategy is based on the 2023 adopted guidance. Comparison of both versions of the guidance indicates that the adopted 2023 version is considered more conservative given the updates indicated within the draft guidance in terms of water supply volumes etc.

This FWMP is based on the management and full containment of approximately 10 hours of storage at a rate of 1900 I/minute for a total volume of 1,136m³ without intervention. This exceeds the minimum requirement for water supply of 2 hours at 1900 I/minute noted in the NFCC Guidance.

Gondolin Land & Water Ltd (2025) Cossans Solar and BESS, FRDA Report Ref: GON.0557.0310, 29th March 2025

² National Fire Chiefs Council (2023) Grid Scale Battery Energy Storage System Planning – Guidance for FRS

Gondolin and / or Trio Power Ltd shall liaise with the Scottish Fire and Rescue Service (SFRS) throughout the development and construction phases to ensure the proposed FWMP is in compliance with the latest best practice guidance.

2. Summary of Proposed Strategy

The proposed strategy to manage the firewater runoff generated is for **Full Containment** within the proposed SuDS Attenuation Basin. It is noted that firewater containment measures proposed are for the BESS platform only as the firewater management requirements do not apply to the substation platform.

To achieve the full containment of the firewater runoff, specific control measures are proposed and details are included on Drawings FWMP-001 and FWMP-002 enclosed.

A summary description of the FWMP Strategy Principles and Design Proposals are as follows:

- 1. The Engineered Formation Layer of the development area (i.e., engineered base beneath the Type 3 stone capping layer) is to be suitably compacted and will be made impermeable. Firewater runoff will follow surface water drainage routes via subsurface perforated pipework and perimeter filter drains and will convey firewater runoff into the attenuation basin. An enhanced network of herringbone drainage has been proposed within the design to ensure no firewater runoff is lost to the surrounding area.
- 2. Development surfaces will be suitably graded to promote the capture of flow within the proposed herringbone drainage systems.
- 3. The proposed attenuation basin shall be lined to prevent any uncontrolled discharge of potentially contaminated runoff.
- 4. The Hydrobrake chamber at the attenuation basin outlet is to be fitted with a manually / remotely operated penstock valve and appropriately signposted as the <u>Firewater Isolation Valve</u>. As the attenuation basin shall be lined, the piped outlet is the only viable pathway for contaminated firewater to enter the water environment.
- 5. The location and testing of the Firewater Isolation Valve will be duly incorporated into the site Operation and Maintenance (O&M) and Incident Response Plans. In the event of a fire, the Fire Isolation Valve is to be remotely closed as part of the wider site emergency response procedures to a fire being detected.
- 6. The Client will sign into an agreement with a local emergency waste disposal service who can provide a sealed mobile tanker to the site in a timely manner. This will provide the means to remove contaminated runoff quickly in the event there is also additional rainfall volume to accommodate or the firefighting volume exceeds the minimum volume available of 1,136m³. It is noted that the attenuation basin has capacity to store a 1-day rainfall event during the 1 in 30 year scenario whilst also being able to store over 7 hours of firewater runoff.
- 7. Access for a mobile tanker would be achieved via the proposed track adjacent to the attenuation basin. A mobile tanker shall be able to empty the attenuation basin with an extended suction hose able to extend up to 10-30m. If preferred, an accessible manhole chamber for pumping purposes can be installed at a preferred location adjacent to the site access track.

- 8. It is recommended (if safe to do so) that any retained firewater is regularly tested within the attenuation basin. By undertaking water quality testing of the collected runoff, levels of contamination can be determined. This shall help determine where the collected runoff should be disposed of, which may include (subject to agreement with SEPA) reopening the outlet route if no contamination is present to allow the attenuation basin to drain and discharge as normal. Monitoring and testing would be undertaken at regular intervals to ensure no change to the water quality.
- Following the fire incident, appropriate inspections of FWMP control measures will be undertaken to ensure integrity is maintained and targeted measures will be drawn up for the Remediation Plan.
- 10. The Remediation Plan will likely involve continued closure of the Fire Isolation Valve for a period of time until the fire damaged equipment has been removed from site and high pressure targeted cleaning of the drainage system components has been conducted. Tankering of contaminated runoff off-site from the site may be required during this period. Topsoil lining the attenuation basin may need to be stripped and disposed of off-site (i.e. at Landfill or similar). A schedule of soil sampling will be undertaken to determine this.
- 11. Only once the Topsoil is deemed safe or is replaced, the drainage system has been suitably washed and the water entering the attenuation basin has been suitably tested and satisfies the relevant Environmental Quality Standards (EQS), will the Fire Isolation Valve be re-opened and surface water runoff be allowed to discharge to the watercourse to the west of the site.
- 12. Following the fire incident, updates to the O&M and Incident Response Plans will be made using site observations, feedback from SFRS and 'lessons learned'.

The above FWMP Summary should be considered provisional and a statement of commitment by the Client to implement the principles of the strategy. The exact final arrangements and details would be written up at the detailed design stages and into the site O&M and Incident Response Plans at the appropriate time.

3. Firefighting Water Supply

NFCC guidance stipulates that a firefighting flow rate of approximately 32l/s is preferential at all BESS sites. At planning stage, Scottish Water do not tend to provide a suitable response in terms of firefighting flow rates which can be provided by their assets for BESS developments. Nevertheless, from review of existing nearby mains, it is considered that none would be suitable to provide the required flow rates.

As such, it is proposed to provide the initial fire fighting volume within the site through the provision of a water storage tank within the site boundary. This storage provision shall be sized to provide the required initial 2-hour water supply for firefighting purposes as per NFCC guidance. The proposed water storage tanks are shown indicatively within the BESS development platform. The water storage tank shall be fitted with a distribution system to provide hydrant access across the site to ensure fire fighting services can readily access the water supply at various location across the site.

4. Closure


We trust the proposed measures and principles to manage firewater runoff at the proposed Cossans BESS are acceptable and provide SFRS the comfort that firewater can be appropriately managed at the site without posing a risk to the environment / human health.


Enc. Drawings:

FWMP-001 – Firewater Management Overview


FWMP-002 – Firewater Management Details

Drawings






NTS PIPES WHERE COVER TO CROWN IS GREATER THAN 1200MM UNDER ROADS AND FOOTPATHS




NTS PIPES WHERE COVER TO CROWN IS LESS THAN

1200MM UNDER ROADS AND FOOTPATHS




NTS

PRECAST CONCRETE ANGLED OUTLET HEADWALL -UP TO 300mm Ø (ALTHON A4CA LH OR SIMILAR)




TYPICAL INSPECTION CHAMBER DETAIL (GRAVEL SURROUND - NON-TRAFFICKED AREAS)




OF PIPE JUNCTIONS





HYDROBRAKE OPTIMUM CHAMBER





PLAN ON MANHOLE


MIN ROCKER PIPE LENGTH

SPIGOT AND SOCKET JOINT CONCRETE PIPE SURROUND _COMPRESSIBLE FILLER CONCRETE PIPE SURROUND SLEEVE JOINT JOINTS FOR CONCRETE ENCASED NTS

_COMPRESSIBLE FILLER








COVER AND FRAME TO B.S. EN


TYPICAL INSPECTION CHAMBER DETAIL

OUTLET/PIPE FROM HYDROBRAKE ALTHON A4CA LH HEADWALL (OR SIMILAR APPROVED) CONSTRUCTED FROM PRECAST CONCRETE HEADWALL POSITIVELY ORIENTATED WITH WATERCOURSE FLOW DIRECTION TO MINIMISE SCOUR AND EROSION WATERCOURSE

> SURFACE WATER **OUTLET DETAIL** NTS



IN BS 8500-2: 2002 UNLESS DIRECTED OTHERWISE. TYPICAL MANHOLE CHAMBER



NOTE: RIGID PIPES BUILT INTO MANHOLES SHALL HAVE

BE AS IN THE TABLE BELOW

NOMINAL DIAMETER(mm)

150 to 600

over 600 to 750

A FLEXIBLE JOINT AS CLOSE AS FEASIBLE TO

THE EXTERNAL FACE OF THE STRUCTURE AND THE LENGTH OF THE NEXT ROCKER PIPE SHALL

L(mm)

600

1000

1250

© This drawing and its content are the copyright of Gondolin Land & Water Ltd and may not be edited or reproduced except by prior written consent. Gondolin accepts no liability for any amendments made by other persons.

INTERNAL DIAMETER OF INSPECTION CHAMBERS

DIAMETER OF LARGEST PIPE IN MANHOLE (MM)	DIAMETER OF INSPECTION CHAMBER (MM)
LESS THAN 160	450
160 to 300	600
300 to 450	750

00				
	04/25	INITIAL ISSUE		GD
REV	DATE	DESC	RIPTION	BY
TR	• • •	WER LIMITE	D	
PROJ CO		S SOLAR & I	BESS	
D. 0 W	VING TIT	LL.		
FIF	REWA		AGEMENT S	
FIF TY	REW <i>A</i> PICA	ATER MAN L DETAILS	_	
FIF TY SCAL AS S	REWA PICA	ATER MAN L DETAILS	DATE: APRIL 2025	

Registered Company No. SC706920